

		Task Mod	Task Name	Duration	Start	Finish	Text1			Half 1, 2020					Half 2, 2020					Half 1, 2021					Half 2, 2021						
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
24			B Slab & Beams Shuttering & Reinforcing	12 days	Sat 4/11/20 10:00 AM	Sat 4/25/20 10:00 AM									RCC & Masonry Contractor																
25			B Slab & Beams	2 days	Mon	Wed									RCC & Masonry Contractor																
26			B Slab Curing & Formwork Removal	22 days	Wed 4/29/20 9:00 AM	Mon 5/25/20 9:00 AM									RCC & Masonry Contractor																
27			1st Floor Concreting	99 days	Wed	Sat	1st Floor Concreting								1st Floor Concreting																
28			A Columns Shuttering & Reinforcing	5 days	Wed 4/29/20 9:00 AM	Tue 5/5/20 9:00 AM									RCC & Masonry Contractor																
29			A Columns Concreting	2 days	Wed	Fri 5/8/20									RCC & Masonry Contractor																
30			A Slab & Beams Shuttering & Reinforcing	12 days	Wed 5/27/20 9:00 AM	Wed 6/10/20 9:00 AM									RCC & Masonry Contractor																
31			A Slab & Beams	2 days	Thu	Sat									RCC & Masonry Contractor																
32			A Slab Curing & Formwork Removal	21 days	Sat 6/13/20 10:00 AM	Wed 7/8/20 9:00 AM									RCC & Masonry Contractor																
33			B Columns Shuttering & Reinforcing	5 days	Sat 6/13/20 10:00 AM	Fri 6/19/20 9:00 AM									RCC & Masonry Contractor																
34			B Columns Concreting	2 days	Sat	Tue									RCC & Masonry Contractor																
35			B Slab & Beams Shuttering & Reinforcing	12 days	Fri 7/10/20 9:00 AM	Fri 7/24/20 9:00 AM									RCC & Masonry Contractor																
36			B Slab & Beams	2 days	Sat	Tue									RCC & Masonry Contractor																
37			B Slab Curing & Formwork Removal	22 days	Tue 7/28/20 9:00 AM	Sat 8/22/20 10:00 AM									RCC & Masonry Contractor																
38			2nd Floor Concreting	99 days	Tue 7/28/20	Fri	2nd Floor Concreting								2nd Floor Concreting																
39			A Columns Shuttering & Reinforcing	5 days	Tue 7/28/20 9:00 AM	Mon 8/3/20 9:00 AM									RCC & Masonry Contractor																
40			A Columns Concreting	2 days	Tue 8/4/20	Thu									RCC & Masonry Contractor																
41			A Slab & Beams Shuttering & Reinforcing	12 days	Tue 8/25/20 9:00 AM	Tue 9/8/20 9:00 AM									RCC & Masonry Contractor																
42			A Slab & Beams	2 days	Wed	Fri									RCC & Masonry Contractor																
43			A Slab Curing & Formwork Removal	21 days	Fri 9/11/20 9:00 AM	Tue 10/6/20 9:00 AM									RCC & Masonry Contractor																
44			B Columns Shuttering & Reinforcing	5 days	Fri 9/11/20 9:00 AM	Thu 9/17/20 9:00 AM									RCC & Masonry Contractor																

Project: Simple Project Plan
Date: Mon 5/27/19 8:24 PM

Task

Inactive Task

Manual Summary Rollup

External Milestone

Split

Inactive Milestone

Manual Summary

Deadline

Milestone

Inactive Summary

Start-only

Progress

Summary

Manual Task

Finish-only

Manual Progress

Project Summary

Duration-only

External Tasks

		Task Mod	Task Name	Duration	Start	Finish	Text1			Half 1, 2020						Half 2, 2020						Half 1, 2021						Half 2, 2021			
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
107			Culvert / Road Extension	15 days	Fri 2/14/20	Tue				 Earthwork Contractor												 MS Iron Contractor									
108			Parking Lot Grading	2 days	Tue 3/3/20	Thu																									
109			Other Site Grading	10 days	Thu 3/5/20	Tue																									
110			Gate Fabrication &	20 days	Fri 2/5/21	Mon																									

Project: Simple Project Plan
Date: Mon 5/27/19 8:24 PM

Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks			